

# McMillan Street & Ryan's Road Street Improvements

McMillan Street from Oxford Street to Ryan's Road

Ryan's Road from McMillan Street to Ray Drive

Volume 2 – McMillan Street / Ryan's Road

Thursday, August 3, 2017

## \*\*\*Construction Update\*\*\*

### Project Information:

**Contract Amount: \$974,808.48**

**Construction Duration: 70 Working Days**

Short Elliott Hendrickson Inc. (SEH®) is the engineering firm hired by the City of Worthington to perform the construction administration for this project. Please contact the following project team members with any questions or concerns:

### Project Team:

#### Short Elliott Hendrickson Inc.

**Scott LaVoy**, PE, Project Manager

[slavoy@sehinc.com](mailto:slavoy@sehinc.com)

605.330.7018 (office)

605.366.1679 (cell)

**Dale Claude**, On-site Inspector

[dclaude@sehinc.com](mailto:dclaude@sehinc.com)

320.250.5198 (cell)

**Mike Czech**, On-site Inspector

[mczech@sehinc.com](mailto:mczech@sehinc.com)

507.215.3715 (cell)

#### City of Worthington

**Dwayne Haffield**, City Engineer

[d.haffield@ci.worthington.mn.us](mailto:d.haffield@ci.worthington.mn.us)

507.372.8640 (office)

**To sign up and receive future newsletters by email, please send your request to [engineering@ci.worthington.mn.us](mailto:engineering@ci.worthington.mn.us)**

### Project Background

The City of Worthington is performing work on McMillan Street and Ryan's Road this construction season. Improvements on McMillan Street between Oxford Street and Ryan's Road include a newly-reconstructed street with new asphalt pavement, concrete curb and gutter, a 5-foot wide concrete sidewalk on the west side of the street, an 8-foot wide concrete walk/trail on the east side of the street, storm sewer upgrades, ADA compliant pedestrian curb ramps, and upgrades to the traffic signal at Oxford Street/McMillan Street. Ryan's Road improvements include a new 5-foot wide concrete sidewalk on the south side of the street between McMillan Street and Ray Drive.

The project contract has been awarded to Duinck, Inc of Prinsburg, MN. Short Elliott Hendrickson Inc. (SEH®) was hired by the City of Worthington as the engineering consultant to oversee the construction of the project.

The project has a final completion date of November 3, 2017.

### Project Updates

The street portion of the work on Phase 1 of the McMillan Street Construction between Ryan's Road and Dingmann Funeral Home is in nearing completion and is expected to have a new asphalt surface installed and be open to traffic on or before August 8<sup>th</sup> – in time for use during the Nobles County Fair.

After Phase 1 is opened to traffic, work will begin on Phase 2 of the project, which will involve closing McMillan Street between the Dingmann Funeral Home and Classy and Sassy/ProfessioNail. During this phase, the north driveway of the Dingmann Funeral Home will be accessible from the north via McMillan Street/Ryan's Road/Stower Drive. Avalon School of Cosmetology, Classy and Sassy, ProfessioNail, Malters, Shepherd & Von Holtum, Salon Seven and Casey's General Store will remain accessible from the south via McMillan Street/Oxford Street. Residents with homes adjacent to the Phase 2 construction zone will be required to use side street parking on Stower Drive. This phase is estimated to take approximately 19 working days, weather pending.

At this time, work on the Ryan's Road sidewalk is not expected to begin until after August 9<sup>th</sup>. This schedule is subject to change, so businesses along Ryan's Road will be notified either in person or via newsletter closer to the actual dates of the sidewalk construction.

We look forward to working with you all and thank you in advance for your patience and cooperation during this construction project.

Thank you,

Scott LaVoy, PE

Project Manager, SEH Inc.

You can view this and other City construction project information at the City website:

<http://www.ci.worthington.mn.us/engineering>

Please contact Scott LaVoy or Dale Claude with questions regarding the project.

