

McMillan Street & Ryan's Road Street Improvements

McMillan Street from Oxford Street to Ryan's Road

Ryan's Road from McMillan Street to Ray Drive

Volume 3 – McMillan Street / Ryan's Road

Thursday, August 31, 2017

Construction Update

Project Information:

Contract Amount: \$974,808.48

Construction Duration: 70 Working Days

Short Elliott Hendrickson Inc. (SEH®) is the engineering firm hired by the City of Worthington to perform the construction administration for this project. Please contact the following project team members with any questions or concerns:

Project Team:

Short Elliott Hendrickson Inc.

Scott LaVoy, PE, Project Manager

slavoy@sehinc.com

605.330.7018 (office)

605.366.1679 (cell)

Dale Claude, On-site Inspector

dclaude@sehinc.com

320.250.5198 (cell)

Mike Czech, On-site Inspector

mczech@sehinc.com

507.215.3715 (cell)

City of Worthington

Dwayne Haffield, City Engineer

d.haffield@ci.worthington.mn.us

507.372.8640 (office)

To sign up and receive future newsletters by email, please send your request to engineering@ci.worthington.mn.us

Project Background

The City of Worthington is performing work on McMillan Street and Ryan's Road this construction season. Improvements on McMillan Street between Oxford Street and Ryan's Road include a newly-reconstructed street with new asphalt pavement, concrete curb and gutter, a 5-foot wide concrete sidewalk on the west side of the street, an 8-foot wide concrete walk/trail on the east side of the street, storm sewer upgrades, ADA compliant pedestrian curb ramps, and upgrades to the traffic signal at Oxford Street/McMillan Street. Ryan's Road improvements include a new 5-foot wide concrete sidewalk on the south side of the street between McMillan Street and Ray Drive.

The project contract has been awarded to Duinick, Inc of Prinsburg, MN. Short Elliott Hendrickson Inc. (SEH®) was hired by the City of Worthington as the engineering consultant to oversee the construction of the project. The project has a final completion date of November 3, 2017.

Project Updates

The street portion of the work on Phase 2 of the McMillan Street construction between Dingmann Funeral Home and Classy and Sassy / ProfessioNail is nearing completion and is expected to have a new asphalt surface installed and be open to traffic by mid-week during the week beginning September 4.

After Phase 2 is opened to traffic, work will begin on Phase 3 of the project, which will involve closing McMillan Street from Oxford Street to just south of the Classy and Sassy/ProfessioNail building. During this phase, Avalon School of Cosmetology, Classy and Sassy, and ProfessioNail will be accessible from the north via McMillan Street/Ryan's Road/Stower Drive. Malters, Shepherd & Von Holtum and Salon Seven will be accessible from the driveway on the west side of their building off of Oxford Street. Casey's General Store will remain accessible from the south via the Oxford Street entrance. This phase is estimated to take approximately 20 working days, weather pending.

Work on the traffic signal at the McMillan Street and Oxford Street intersection is expected to begin the week of September 4th. Drivers should watch for changes in signal operations while the signals are being updated. Signals will be temporarily switched to 4-way flashing red for periods of time. The signals will also be temporarily turned off and replaced with 4-way stop signs at other times during the upgrades.

Construction of the Ryan's Road sidewalk is expected to start during the week of September 11. Businesses along Ryan's Road will be notified either in person or via newsletter closer to the actual dates of the sidewalk construction.

We look forward to working with you all and thank you in advance for your patience and cooperation during this construction project.

Thank you,

Scott LaVoy, PE

Project Manager, SEH Inc.

You can view this and other City construction project information at the City website:

<http://www.ci.worthington.mn.us/engineering>

Please contact Scott LaVoy or Dale Claude with questions regarding the project.

